East Worlington Parish Hall Newsletter



Edition No 39 www.eastworlingtonparishhall.btck.co.uk 18 March 2016

Parish Hall Conservation and Improvement Project

Edition 22 - Week Ending 18 March 2016

This Week's Focus

Work has progressed well with the thatching of the roof. Inside the panelling has been repaired and prepared for painting, the electrician has been on site to replace the old rusty back boxes and the stage timbers have arrived and construction has started.

Thatching

Good weather during the week has meant the thatcher continue with the roof in dry, and on some days, sunny conditions. During the week we can see the progress made up the roof, with the ridge reached by Friday.







Preparing the panelling

The joiner has been working to repair the wooden panelling around the Hall and prepare it in readiness for painting.











Parish Hall Conservation and Improvement Project

Electrician at work

The electrician has removed the old rusty electrical back boxes and replaced them with new ones. The armoured cabling has been fixed to the boxes in readiness for the sockets and switches to be installed later.








Preparing for the stage construction

The timber for the stage arrived on Wednesday. It has been machined, cut and jointed by Graham Haydon and will be constructed on site by Richard Slee's team. Before work on the stage could be started it was necessary to mark out the floor so that the final wooden flooring will be parallel to the front of the stage. This was done using a laser and marking boards and points.









Stage construction

This week work started on constructing the stage. A metal angle has been fitted to form the edge of the floor with the stage. The timbers will fit into metal shoes and these have been located on the floor. The first part of the timber frame has been constructed in its final location.



Key details:

For **bookings** please contact: **Lorna Manton**

Tel: 01884 860657

Email: bookings@ewph.uk

Please contact us to discuss your particular requirements

